

WHITELEY TOWN COUNCIL CINEMA DEVELOPMENT

Sponsored by



JUNE 2014



Opening Summer 2015

Car Park – There will continue to be reduced Car Parking capacity throughout the development. Dawnus will provide additional capacity during weekends when practical.

Erection of Acoustic Fence – Procurement of the acoustic fence is progressing well, installation is due August 2014

New Access Road – The construction of the new service yard/Church area and car park access road is planned to be operational late June 2014.

Foundations & Drainage – During June, construction of foundations and the install of drainage will be on-going.

Steel Erection – Steel erection will commence during June and is likely to continue until early August. This will result in some associated noisy activities, such as the mechanical tightening of the bolted connections.

Updates and further details on the above works will be provided in the forthcoming newsletters.



Dear Resident,

Enclosed is the latest information regarding the development of the 9 screen cinema complex.

Dawnus are currently liaising with both Whiteley Primary School and Cornerstone CE Primary School to provide a presentation on the local Cinema development construction and an explanation of the hazards on a construction site.

*Should you have any concerns or queries the Town Council point of contact is Nicki Oliver, Whiteley Town Clerk, Tel 01329835019 or Email :
townclerk@whiteleytowncouncil.co.uk*

*Mike Evans
Chairman - Whiteley Parish Council
April 2014*





During May the main bulk excavation has been completed, and foundations for the new cinema commenced



Construction of new access road for the car park and service yard in progress

CINEMA SITE PLAN

